

2008-2009 SCHOOL OPENINGS

LOCATION	PROJECT NAME	PROJECT NUMBER	STATUS	SUBSTANTIAL COMPLETION		STUDENT STATIONS
				Projected	Actual	
<i>Leewood K-8 Conversion</i>	00409100 Leewood K-8 Conversion (Modular)	00409100	CLOSEOUT	10/10/2008	10/29/2008	396
<i>Southwood MS</i>	A01135 Modular Classroom addition	A01135	CLOSEOUT	11/10/2008	12/2/2008	528
<i>Young Men's Preparatory Academy @ Buena Vista Complex</i>	00305800 Young Men's Academy (6 to 12 grade) Phase V (new addition)	00305800	CLOSEOUT	11/18/2008	11/18/2008	220
<i>Hialeah Gardens SHS - S/S "JJJ" Barbara Goleman-SHS Relief</i>	A0742 New Senior High School	A0742	CONSTRUCTION	1/9/2009		2,844
<i>Miami Central SHS</i>	A0101302 Phase III; Partial demo, Add. Rem / Ren, Site Work	A0101302	CONSTRUCTION	3/1/2009		482
<i>E.W.F. Stirrup ES</i>	00407900 New Modular Addition	00407900	CONSTRUCTION	4/15/2009		264
<i>Alonzo and Tracy Mourning SHS (old S/S "QQQ1")</i>	00254800 New Senior High School	00254800	CONSTRUCTION	5/10/2009		1,524
<i>Miami Beach SHS</i>	A0795 Replacement Facility (Phase II)	A0795	CONSTRUCTION	5/15/2009		2,500
<i>North Miami SHS - Replacement - "S/S "BBB-1"</i>	A01015 S/S "BBB1" North Miami Sr. Replacement	A01015	CONSTRUCTION	6/1/2009		3,114
<i>Gateway Environmental K-8 Learning Center (old S/S "TT1")</i>	A01106 S/S "TT1" @ Keys Gate New K-8 Center	A01106	CLOSEOUT	6/11/2009	6/15/2009	1,642
<i>TERRA Environmental Research Institute SHS (Old S/S "YYY1")</i>	00254700 S/S "YYY1" (Old S/S III1) New SHS - Miami Palmetto / Miami Killian SHS Relief	00254700	CLOSEOUT	7/14/2009	7/15/2009	1,864
<i>Coral Way K-8 Center</i>	00395800 Addition	00395800	CONSTRUCTION	7/31/2009		760
TOTALS :		12				16,138